	Pre - Measurement Quantity Page no 36 to 41 (45 to 50)		
	Quantity to be Paid	**39.97**	
	Limited to BOQ Quantity	**39.19**	**Tn**
7	KSRB 5-11 : Providing and constructing load bearing wall with having block density not less than 1800 kg/m3 and having a minimum average compressive strength 5.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials labour charegs, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No.5.4 .-do- solid concrete blocks of size 400x150x200 mm (Page No.27. Iitem no.5.27.2 of KPWD S.R Bangalore Circle (2018-19)		
	Pre - Measurement Quantity Page no 41 to 47 (51 57)		
	Quantity to be Paid	**2,139.04**	
	Limited to BOQ Quantity	**2133.32**	**Sqm**
8	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)		

Measurements recorded on : ~~20~~ 14/12/2020 to 21/12/2020

1. Hegdenagar 2nd								
15th Cross								
RHS								
0.00	15.00		1	15.00		0.90	13.50	
15.00	30.00		1	15.00		0.90	13.50	
30.00	45.00		1	15.00		0.90	13.50	
45.00	60.00		1	15.00		0.90	13.50	
60.00	75.00		1	15.00		0.90	13.50	
75.00	90.00		1	15.00		0.90	13.50	
90.00	105.00		1	15.00		0.90	13.50	
105.00	120.00		1	15.00		0.90	13.50	
120.00	135.00		1	15.00		0.90	13.50	
135.00	150.00		1	15.00		0.90	13.50	
150.00	165.00		1	15.00		0.90	13.50	
165.00	180.00		1	15.00		0.90	13.50	
180.00	190.00		1	10.00		0.90	9.00	
190.00	205.00		1	15.00		0.90	13.50	
205.00	214.00		1	9.00		0.90	8.10	
Temple Road								
LHS								
0.00	15.00		1	15.00		0.90	13.50	
15.00	30.00		1	15.00		0.90	13.50	
30.00	45.00		1	15.00		0.90	13.50	
45.00	60.00		1	15.00		0.90	13.50	
60.00	76.00		1	16.00		0.90	14.40	
RHS								
0.00	15.00		1	15.0		0.90	13.50	
15.00	30.00		1	15.0		0.90	13.50	
30.00	45.00		1	15.0		0.90	13.50	
45.00	60.00		1	15.0		0.90	13.50	
60.00	76.00		1	16.0		0.90	14.40	
Crooss Road - Back end of 14th & 15th Cross								
0.00	15.00		1	15.00		0.90	13.50	
15.00	31.00		1	16.00		0.90	14.40	
14th Cross								

A.E.E. (Project) 2020

E.E. (Project)

E.E. (Project)

E.E. (Project)

Consultant

Assistant Engineer

Assistant Executive Engineer

LHS									
0.00	15.00		1	15.00			0.90	13.50	
15.00	30.00		1	15.00			0.90	13.50	
30.00	45.00		1	15.00			0.90	13.50	
45.00	60.00		1	15.00			0.90	13.50	
60.00	75.00		1	15.00			0.90	13.50	
75.00	90.00		1	15.00			0.90	13.50	
90.00	105.00		1	15.00			0.90	13.50	
105.00	120.00		1	15.00			0.90	13.50	
120.00	135.00		1	15.00			0.90	13.50	
135.00	138.00		1	3.00			0.90	2.70	
2. Hegde nagar 3rd									
Desilting									
1st Cross									
LHS									
0.00	15.00		1	15.00			0.90	13.50	
15.00	30.00		1	15.00			0.90	13.50	
30.00	45.00		1	15.00			0.90	13.50	
45.00	61.00		1	16.00			0.90	14.40	
61.00	75.00		1	14.00			0.90	12.60	
75.00	95.00		1	20.00			0.90	18.00	
95.00	103.00		0	8.00			0.90	0.00	Main road
103.00	128.00		1	25.00			0.90	22.50	
128.00	140.00		1	12.00			0.90	10.80	
140.00	155.00		1	15.00			0.90	13.50	
155.00	170.00		1	15.00			0.90	13.50	
170.00	187.00		1	17.00			0.90	15.30	
187.00	195.00		1	8.00			0.90	7.20	
RHS									
0.00	15.00		1	15.00			0.90	13.50	
15.00	30.00		1	15.00			0.90	13.50	
30.00	45.00		1	15.00			0.90	13.50	
45.00	61.00		1	16.00			0.90	14.40	
61.00	75.00		1	14.00			0.90	12.60	
75.00	95.00		1	20.00			0.90	18.00	
95.00	103.00		0	8.00			0.90	0.00	Main road
103.00	128.00		1	25.00			0.90	22.50	
128.00	140.00		1	12.00			0.90	10.80	
140.00	155.00		1	15.00			0.90	13.50	
155.00	170.00		1	15.00			0.90	13.50	
170.00	187.00		1	17.00			0.90	15.30	
187.00	195.00		1	8.00			0.90	7.20	
2nd Cross									
LHS									
0.00	15.00		0	15.00			0.90	0.00	B.S
15.00	30.00		0	15.00			0.90	0.00	
30.00	45.00		0	15.00			0.90	0.00	
45.00	61.00		1	16.00			0.90	14.40	
61.00	75.00		1	14.00			0.90	12.60	
75.00	95.00		1	20.00			0.90	18.00	
95.00	103.00		0	8.00			0.90	0.00	Main Road
103.00	128.00		1	25.00			0.90	22.50	
128.00	140.00		0	12.00			0.90	0.00	B.S
140.00	155.00		1	15.00			0.90	13.50	
155.00	170.00		1	15.00			0.90	13.50	
170.00	187.00		1	17.00			0.90	15.30	
187.00	195.00		0	8.00			0.90	0.00	B.S

A.E.E. (Project)

Consultant

Assistant Engineer

Assistant Executive Engineer

RHS										
0.00	15.00		1	15.00			0.90		13.50	
15.00	30.00		1	15.00			0.90		13.50	
30.00	45.00		1	15.00			0.90		13.50	
45.00	61.00		1	16.00			0.90		14.40	
61.00	75.00		1	14.00			0.90		12.60	
75.00	95.00		1	20.00			0.90		18.00	
95.00	103.00		0	8.00			0.90		0.00	Main Road
103.00	128.00		1	25.00			0.90		22.50	
128.00	140.00		1	12.00			0.90		10.80	
140.00	155.00		1	15.00			0.90		13.50	
155.00	170.00		1	15.00			0.90		13.50	
170.00	187.50		1	17.00			0.90		15.30	
187.00	195.00		1	8.00			0.90		7.20	
3rd Cross										
LHS										
0.00	24.00		1	24.00			0.90		21.60	
24.00	30.00		1	6.00			0.90		5.40	
30.00	64.00		1	34.00			0.90		30.60	
64.00	66.00		1	2.00			0.90		1.80	
66.00	92.00		1	26.00			0.90		23.40	
92.00	93.50		0	1.50			0.90		0.00	No work
93.50	99.50		0	6.00			0.90		0.00	Main Road
99.50	122.50		1	23.00			0.90		20.70	
122.50	138.00		1	15.50			0.90		0.00	B.S
138.00	148.00		1	10.00			0.90		9.00	
148.00	156.00		0	8.00			0.90		0.00	B.S
156.00	194.00		1	38.00			0.90		34.20	
RHS										
0.00	24.00		1	24.00			0.90		21.60	
24.00	30.00		0	6.00			0.90		0.00	B.S
30.00	64.00		1	34.00			0.90		30.60	
64.00	66.00		1	2.00			0.90		1.80	
66.00	92.00		0	26.00			0.90		0.00	B.S
92.00	93.50		0	1.50			0.90		0.00	No work
93.50	99.50		0	6.00			0.90		0.00	Main Road
99.50	122.50		1	23.00			0.90		20.70	
122.50	138.00		1	15.50			0.90		13.95	
138.00	148.00		1	10.00			0.90		9.00	
148.00	156.00		1	8.00			0.90		7.20	
156.00	194.00		1	38.00			0.90		34.20	
4th Cross										
LHS										
0.00	37.00		1	37.00			0.90		33.30	
37.00	46.00		1	9.00			0.90		8.10	
46.00	60.00		1	14.00			0.90		12.60	
60.00	74.00		1	14.00			0.90		12.60	
74.00	94.00		1	20.00			0.90		18.00	
94.00	101.00		0	7.00			0.90		0.00	Main Road
101.00	112.00		1	11.00			0.90		9.90	
112.00	120.00		0	8.00			0.90		0.00	B.S
120.00	158.00		1	38.00			0.90		34.20	
158.00	169.00		1	11.00			0.90		9.90	
169.00	182.00		1	13.00			0.90		11.70	
182.00	185.00		0	3.00			0.90		0.00	B.S
185.00	190.00		0	5.00			0.90		0.00	
190.00	194.00		1	4.00			0.90		3.60	
RHS										

A.E.E. (Project)

A.E.E. (Project)

A.E.E. (Project)

A.E.E. (Project)

Consultant

Assistant Engineer

Assistant Executive Engineer

	37.00		1	37.00			0.90		33.30	
	46.00		0	9.00			0.90		0.00	
	60.00		1	14.00			0.90		12.60	
	74.00		0	14.00			0.90		0.00	B.S
	94.00		1	20.00			0.90		18.00	
	101.00		0	7.00			0.90		0.00	Main Road
	112.00		1	11.00			0.90		9.90	
	120.00		0	8.00			0.90		0.00	B.S
	158.00		1	38.00			0.90		34.20	
	169.00		0	11.00			0.90		0.00	B.S
	182.00		1	13.00			0.90		11.70	
	185.00		0	3.00			0.90		0.00	B.S
	190.00		1	5.00			0.90		4.50	
	194.00		1	4.00			0.90		3.60	
5th Cross										
LHS										
	15.00		1	15.00			0.90		13.50	
	30.00		1	15.00			0.90		13.50	
	73.30		1	43.30			0.90		38.97	
	76.00		0	2.70			0.90		0.00	B.S
	92.00		1	16.00			0.90		14.40	
	100.00		0	8.00			0.90		0.00	Main Road
	115.00		1	15.00			0.90		13.50	
	130.00		1	15.00			0.90		13.50	
	145.00		1	15.00			0.90		13.50	
	160.00		1	15.00			0.90		13.50	
	175.00		1	15.00			0.90		13.50	
	193.00		1	18.00			0.90		16.20	
RHS										
	15.00		1	15.00			0.90		13.50	
	30.00		1	15.00			0.90		13.50	
	73.30		1	43.30			0.90		38.97	
	76.00		1	2.70			0.90		2.43	
	92.00		1	16.00			0.90		14.40	
	100.00		1	8.00			0.90		7.20	
	115.00		1	15.00			0.90		13.50	
	130.00		1	15.00			0.90		13.50	
	145.00		1	15.00			0.90		13.50	
	160.00		1	15.00			0.90		13.50	
	175.00		1	15.00			0.90		13.50	
	193.00		1	18.00			0.90		16.20	
Center Road										
LHS										
	15.00		0	15.00			0.90		0.00	No drain
	33.00		1	18.00			0.90		16.20	
	41.00		0	8.00			0.90		0.00	1st Cross Culvert
	59.00		1	18.00			0.90		16.20	
	61.00		1	2.00			0.90		1.80	
	73.00		1	12.00			0.90		10.80	
	80.00		0	7.00			0.90		0.00	2nd Cross Culvert
	113.00		1	33.00			0.90		29.70	
	121.20		0	8.20			0.90		0.00	3rd Cross Culvert
	135.50		1	14.30			0.90		12.87	
	153.00		1	17.50			0.90		15.75	
	161.00		0	8.00			0.90		0.00	4th Cross Culvert
	186.00		1	25.00			0.90		22.50	
	191.00		1	5.00			0.90		4.50	
	196.00		1	5.00			0.90		4.50	

A.E.E. (Project)

A.E.E. (Project)

A.E.E. (Project)

A.E.E. (Project)

Consultant

Assistant Engineer

Assistant Executive Engineer

RHS									
0.00	15.00		1	15.00			0.90	13.50	
15.00	33.00		1	18.00			0.90	16.20	
33.00	41.00		0	8.00			0.90	0.00	1st Cross Culvert
41.00	59.00		1	18.00			0.90	16.20	
59.00	61.00		1	2.00			0.90	1.80	
61.00	73.00		1	12.00			0.90	10.80	
73.00	80.00		0	7.00			0.90	0.00	2nd Cross Culvert
80.00	113.00		1	33.00			0.90	29.70	
113.00	121.20		0	8.20			0.90	0.00	3rd Cross Culvert
121.20	135.50		1	14.30			0.90	12.87	
135.50	153.00		1	17.50			0.90	15.75	
153.00	161.00		0	8.00			0.90	0.00	4th Cross Culvert
161.00	186.00		1	25.00			0.90	22.50	
186.00	191.00		1	5.00			0.90	4.50	
191.00	196.00		1	5.00			0.90	4.50	
Missing Slabs			70	0.60			0.90	37.80	
2. Thaarithalli Village									
Thaarithalli main									
LHS									
0.00	15.00		0	15.00			0.90	0.00	Old pc slabs
15.00	24.00		0	9.00			0.90	0.00	Old pc slabs
24.00	38.80		1	14.80			0.90	13.32	NEW PC SLABS
38.80	45.00		0	6.20			0.90	0.00	Old pc slabs
45.00	59.00		0	14.00			0.90	0.00	Old pc slabs
59.00	72.00		0	13.00			0.90	0.00	Old pc slabs
72.00	82.00		1	10.00			0.90	9.00	NEW PC SLABS
82.00	94.00		0	12.00			0.90	0.00	Old pc slabs
94.00	96.50		0	2.50			0.90	0.00	Old pc slabs
96.50	110.50		1	14.00			0.90	12.60	NEW PC SLABS
110.50	120.00		0	9.50			0.90	0.00	Old pc slabs
120.00	123.50		0	3.50			0.90	0.00	No Work
123.50	129.50		0	6.00			0.90	0.00	Old pc slabs
129.50	143.00		0	13.50			0.90	0.00	Old pc slabs
143.00	152.00		0	9.00			0.90	0.00	Old pc slabs
152.00	155.50		0	3.50			0.90	0.00	No Work
155.50	167.00		0	11.50			0.90	0.00	Old pc slabs
167.00	169.50		1	2.50			0.90	2.25	Old pc slabs
169.50	174.50		1	5.00			0.90	4.50	Old pc slabs
174.50	176.50		0	2.00			0.90	0.00	No Work
176.50	184.00		0	7.50			0.90	0.00	Old pc slabs
184.00	197.00		0	13.00			0.90	0.00	Old pc slabs
197.00	201.00		0	4.00			0.90	0.00	Old pc slabs
201.00	207.50		0	6.50			0.90	0.00	BS SLABS
207.50	217.50		0	10.00			0.90	0.00	Old pc slabs
RHS									
0.00	6.50		1	6.50			0.90	5.85	NEW PC SLABS
6.50	10.00		0	3.50			0.90	0.00	Old pc slabs
10.00	15.00		0	5.00			0.90	0.00	Old pc slabs
15.00	24.00		0	9.00			0.90	0.00	Old pc slabs
24.00	29.00		0	5.00			0.90	0.00	Old pc slabs
29.00	48.50		0	19.50			0.90	0.00	Old pc slabs
48.50	59.00		1	10.50			0.90	9.45	NEW PC SLABS
59.00	67.00		0	8.00			0.90	0.00	Old pc slabs
67.00	72.00		0	5.00			0.90	0.00	Old pc slabs
72.00	75.00		0	3.00			0.90	0.00	Old pc slabs
75.00	82.00		0	7.00			0.90	0.00	NO WORK

A.E. (Project)

Consultant

Assistant Engineer

Assistant Executive Engineer

82.00	94.00		0	12.00			0.90	0.00	Old pc slabs
94.00	100.70		0	6.70			0.90	0.00	Old pc slabs
100.70	110.50		1	9.80			0.90	8.82	NEW PC SLABS
110.50	113.50		0	3.00			0.90	0.00	NO WORK
113.50	126.30		1	12.80			0.90	11.52	NEW PC SLABS
126.30	129.50		0	3.20			0.90	0.00	NO WORK
129.50	143.00		1	13.50			0.90	12.15	NEW PC SLABS
143.00	151.00		1	8.00			0.90	7.20	NEW PC SLABS
151.00	154.00		0	3.00			0.90	0.00	NO WORK
154.00	167.00		1	13.00			0.90	11.70	NEW PC SLABS
167.00	169.50		1	2.50			0.90	2.25	NEW PC SLABS
169.50	181.50		0	12.00			0.90	0.00	Old pc slabs
181.50	184.00		1	2.50			0.90	2.25	NEW PC SLABS
184.00	197.00		0	13.00			0.90	0.00	Old pc slabs
197.00	206.00		1	9.00			0.90	8.10	NEW PC SLABS
206.00	217.50		0	11.50			0.90	0.00	Old pc slabs
2nd cross Road									
LHS									
0.00	14.00		0	14.00			0.60	0.00	Old pc slabs
14.00	15.00		1	1.00			0.60	0.60	NEW PC SLABS
15.00	18.00		1	3.00			0.60	1.80	NEW PC SLABS
18.00	29.00		0	11.00			0.60	0.00	
29.00	30.00		1	1.00			0.60	0.60	NEW PC SLABS
30.00	33.00		1	3.00			0.60	1.80	NEW PC SLABS
33.00	38.50		0	5.50			0.60	0.00	Old pc slabs
38.50	41.50		0	3.00			0.60	0.00	Old pc slabs
41.50	45.00		0	3.50			0.60	0.00	Old pc slabs
45.00	48.50		0	3.50			0.60	0.00	NO WORK
48.50	54.00		0	5.50			0.60	0.00	Old pc slabs
54.00	59.50		0	5.50			0.60	0.00	Old pc slabs
59.50	61.50		1	2.00			0.60	1.20	NEW PC SLABS
61.50	75.00		0	13.50			0.60	0.00	Old pc slabs
75.00	76.00		0	1.00			0.60	0.00	Old pc slabs
76.00	85.00		1	9.00			0.60	5.40	NEW PC SLABS
85.00	90.00		1	5.00			0.60	3.00	NEW PC SLABS
90.00	105.00		1	15.00			0.60	9.00	NEW PC SLABS
105.00	107.50		1	2.50			0.60	1.50	NEW PC SLABS
3rd cross Road									
LHS									
0.00	8.30		0	8.30			0.60	0.00	Old pc slabs
8.30	9.30		1	1.00			0.60	0.60	
9.30	13.00		0	3.70			0.60	0.00	Old pc slabs
13.00	16.00		1	3.00			0.60	1.80	
16.00	21.50		0	5.50			0.60	0.00	Old pc slabs
21.50	26.00		1	4.50			0.60	2.70	
26.00	30.00		0	4.00			0.60	0.00	Old pc slabs
30.00	34.00		0	4.00			0.60	0.00	Old pc slabs
34.00	37.00		1	3.00			0.60	1.80	
37.00	41.70		0	4.70			0.60	0.00	Old pc slabs
41.70	44.50		1	2.80			0.60	1.68	
44.50	45.00		0	0.50			0.60	0.00	Old pc slabs
45.00	60.00		0	15.00			0.60	0.00	Old pc slabs
60.00	61.50		0	1.50			0.60	0.00	Old pc slabs
61.50	64.50		1	3.00			0.60	1.80	
64.50	72.50		0	8.00			0.60	0.00	Old pc slabs
72.50	75.00		0	2.50			0.60	0.00	Old pc slabs
75.00	90.00		0	15.00			0.60	0.00	Old pc slabs
90.00	92.00		1	2.00			0.60	1.20	

A.E.E. (Project)

A.E.E. (Project)

A.E.E. (Project)

17/12/2020

A.E.E. (Project)

Consultant

Assistant Engineer

Assistant Executive Engineer

4th cross Road										
LHS										
0.00	13.50		1	13.50			0.90		12.15	
13.50	27.00		0	13.50			0.90		0.00	Old pc slabs
Amruthapriya										
0.00	15.00		1	15.00			0.90		13.50	
15.00	30.00		0	15.00			0.90		0.00	Old pc slabs
30.00	46.00		0	16.00			0.90		0.00	Old pc slabs
46.00	53.50		1	7.50			0.90		6.75	
53.50	73.50		0	20.00			0.90		0.00	Old pc slabs
73.50	85.00		1	11.50			0.90		10.35	
85.00	95.00		1	10.00			0.90		9.00	
7th cross Road										
RHS										
0.00	15.00		1	15.00			0.60		9.00	
15.00	30.00		1	15.00			0.60		9.00	
30.00	36.00		1	6.00			0.60		3.60	
8th cross Road										
RHS										
0.00	15.00		1	15.00			0.60		9.00	
15.00	30.00		1	15.00			0.60		9.00	
30.00	55.00		1	25.00			0.60		15.00	
4. Rachenahalli										
2nd cross road										
LHS										
0.00	15.00		1	15.00			0.90		13.50	
15.00	30.00		1	15.00			0.90		13.50	
30.00	45.00		1	15.00			0.90		13.50	
45.00	60.00		1	15.00			0.90		13.50	
60.00	75.00		1	15.00			0.90		13.50	
75.00	90.00		1	15.00			0.90		13.50	
90.00	105.00		1	15.00			0.90		13.50	
105.00	120.00		1	15.00			0.90		13.50	
120.00	135.00		1	15.00			0.90		13.50	
135.00	150.00		1	15.00			0.90		13.50	
150.00	165.00		1	15.00			0.90		13.50	
165.00	180.00		1	15.00			0.90		13.50	
180.00	195.00		0	15.00			0.90		0.00	Old pc slabs
195.00	210.00		0	15.00			0.90		0.00	Old pc slabs
210.00	225.00		0	15.00			0.90		0.00	Old pc slabs
225.00	240.00		0	15.00			0.90		0.00	Old pc slabs
240.00	249.00		0	9.00			0.90		0.00	Old pc slabs
RHS										
0.00	15.00		1	15.00			0.90		13.50	
15.00	30.00		1	15.00			0.90		13.50	
30.00	45.00		1	15.00			0.90		13.50	
45.00	60.00		1	15.00			0.90		13.50	
60.00	75.00		1	15.00			0.90		13.50	
75.00	90.00		1	15.00			0.90		13.50	
90.00	105.00		1	15.00			0.90		13.50	
105.00	120.00		1	15.00			0.90		13.50	
120.00	135.00		1	15.00			0.90		13.50	
135.00	150.00		1	15.00			0.90		13.50	
150.00	165.00		1	15.00			0.90		13.50	
165.00	180.00		1	15.00			0.90		13.50	
180.00	195.00		0	15.00			0.90		0.00	Old pc slabs
195.00	210.00		0	15.00			0.90		0.00	Old pc slabs

E.E. (Project)

E.E. (Project)

E.E. (Project)

E.E. (Project)

E.E. (Project)

Consultant

Assistant Engineer

Assistant Executive Engineer

210.00	225.00		0	15.00			0.90	0.00	Old pc slabs
225.00	240.00		0	15.00			0.90	0.00	Old pc slabs
240.00	249.00		0	9.00			0.90	0.00	Old pc slabs
3rd cross road									
LHS									
0.00	15.00		1	15.00			0.90	13.50	
15.00	30.00		1	15.00			0.90	13.50	
30.00	45.00		1	15.00			0.90	13.50	
45.00	60.00		1	15.00			0.90	13.50	
60.00	75.00		1	15.00			0.90	13.50	
75.00	90.00		1	15.00			0.90	13.50	
90.00	105.00		1	15.00			0.90	13.50	
105.00	120.00		1	15.00			0.90	13.50	
120.00	135.00		1	15.00			0.90	13.50	
135.00	150.00		1	15.00			0.90	13.50	
150.00	165.00		0	15.00			0.90	0.00	Old pc slabs
165.00	180.00		0	15.00			0.90	0.00	Old pc slabs
180.00	195.00		0	15.00			0.90	0.00	Old pc slabs
195.00	210.00		0	15.00			0.90	0.00	Old pc slabs
210.00	225.00		0	15.00			0.90	0.00	Old pc slabs
225.00	240.00		0	15.00			0.90	0.00	Old pc slabs
240.00	244.00		0	4.00			0.90	0.00	Old pc slabs
RHS									
0.00	15.00		1	15.00			0.90	13.50	
15.00	30.00		1	15.00			0.90	13.50	
30.00	45.00		1	15.00			0.90	13.50	
45.00	60.00		1	15.00			0.90	13.50	
60.00	75.00		1	15.00			0.90	13.50	
75.00	90.00		1	15.00			0.90	13.50	
90.00	105.00		1	15.00			0.90	13.50	
105.00	120.00		1	15.00			0.90	13.50	
120.00	135.00		1	15.00			0.90	13.50	
135.00	150.00		1	15.00			0.90	13.50	
150.00	165.00		1	15.00			0.90	13.50	
165.00	180.00		1	15.00			0.90	13.50	
180.00	195.00		1	15.00			0.90	13.50	
195.00	210.00		0	15.00			0.90	0.00	Old pc slabs
210.00	225.00		0	15.00			0.90	0.00	Old pc slabs
225.00	240.00		0	15.00			0.90	0.00	Old pc slabs
240.00	244.00		0	4.00			0.90	0.00	Old pc slabs
2nd Main road									
RHS									
0.00	15.00		1	15.00			0.90	13.50	
15.00	32.00		1	17.00			0.90	15.30	
32.00	39.00		0	7.00			0.90	0.00	NO WORK
39.00	54.00		1	15.00			0.90	13.50	
54.00	72.00		1	18.00			0.90	16.20	
72.00	79.00		0	7.00			0.90	0.00	NO WORK
79.00	94.00		1	15.00			0.90	13.50	
94.00	110.00		1	16.00			0.90	14.40	
110.00	119.00		0	9.00			0.90	0.00	NO WORK
119.00	134.00		1	15.00			0.90	13.50	
134.00	142.00		1	8.00			0.90	7.20	
142.00	147.00		1	5.00			1.20	6.00	
147.00	156.00		1	9.00			1.20	10.80	
156.00	163.00		0	7.00			0.90	0.00	NO WORK
LHS	0.00								
163.00	178.00		1	15.00			0.90	13.50	

A.E.E. (Project) 2020

Consultant

Assistant Engineer

Assistant Executive Engineer

178.00	187.00		1	9.00		0.90		8.10	
Temple Road									
LHS									
0.00	15.00		1	15.00		0.90		13.50	
15.00	30.00		1	15.00		0.90		13.50	
30.00	40.00		1	10.00		0.90		9.00	
Jain Heights									
LHS									
0.00	15.00		1	15.00		0.90		13.50	
15.00	30.00		1	15.00		0.90		13.50	
30.00	45.00		1	15.00		0.90		13.50	
45.00	53.00		1	8.00		0.90		7.20	
RCC Drain									
14th Cross									
LHS	0.00								
138.00	150.00		1	12.00		0.90		10.80	
150.00	165.00		1	15.00		0.90		13.50	
165.00	180.00		1	15.00		0.90		13.50	
180.00	190.00		1	10.00		0.90		9.00	
190.00	205.00		1	15.00		0.90		13.50	
205.00	214.00		1	9.00		0.90		8.10	
RHS									
0.00	15.00		1	15.00		0.90		13.50	
15.00	30.00		1	15.00		0.90		13.50	
30.00	45.00		1	15.00		0.90		13.50	
45.00	60.00		1	15.00		0.90		13.50	
60.00	75.00		1	15.00		0.90		13.50	
75.00	90.00		1	15.00		0.90		13.50	
90.00	105.00		1	15.00		0.90		13.50	
105.00	120.00		1	15.00		0.90		13.50	
120.00	135.00		1	15.00		0.90		13.50	
135.00	150.00		1	15.00		0.90		13.50	
150.00	165.00		1	15.00		0.90		13.50	
165.00	180.00		1	15.00		0.90		13.50	
180.00	190.00		1	10.00		0.90		9.00	
190.00	205.00		1	15.00		0.90		13.50	
205.00	214.00		1	9.00		0.90		8.10	
Jain Heights									
RHS									
0.00	11.00		0	11.00		1.20		0.00	NO WORK
11.00	20.00		0	9.00		1.20		0.00	NO WORK
20.00	35.00		1	15.00		1.20		18.00	
35.00	51.00		1	16.00		1.20		19.20	
51.00	55.00		0	4.00		1.20		0.00	NO WORK
55.00	70.00		1	15.00		1.20		18.00	
70.00	83.30		1	13.30		1.20		15.96	
5. Saripalya village									
3rd Main road									
RHS									
0.00	45.00		0	45.00		0.90		0.00	NO WORK
45.00	58.50		1	13.50		0.90		12.15	
58.50	62.00		0	3.50		0.90		0.00	NO WORK
62.00	76.00		1	14.00		0.90		12.60	
76.00	78.00		0	2.00		0.90		0.00	NO WORK
78.00	79.50		0	1.50		0.90		0.00	NO WORK
79.50	94.50		1	15.00		0.90		13.50	
94.50	106.00		1	11.50		0.90		10.35	

A.E.E. (Project)

Consultant

Assistant Engineer

Assistant Executive Engineer

106.00	110.00		0	4.00			0.90	0.00	NO WORK
110.00	127.00		1	17.00			0.90	15.30	
127.00	131.50		0	4.50			0.90	0.00	NO WORK
131.50	146.50		1	15.00			0.90	13.50	
146.50	151.50		1	5.00			0.90	4.50	
151.50	158.00		1	6.50			0.90	0.00	NO WORK
158.00	165.50		0	7.50			0.90	0.00	NO WORK
1st cross road									
LHS									
0.00	15.00		1	15.00			0.90	13.50	
15.00	30.00		1	15.00			0.90	13.50	
2nd cross road									
LHS									
0.00	15.00		1	15.00			0.90	13.50	
15.00	30.00		1	15.00			0.90	13.50	
3rd cross road									
RHS									
0.00	15.00		1	15.00			0.60	9.00	
15.00	21.00		1	6.00			0.60	3.60	
5th cross road									
LHS									
0.00	15.00		1	15.00			0.90	13.50	
15.00	30.00		1	15.00			0.90	13.50	
30.00	44.50		1	14.50			0.90	13.05	
B/W 2nd & 3rd Main									
LHS									
0.00	15.00		1	15.00			0.90	13.50	
15.00	30.00		1	15.00			0.90	13.50	
30.00	45.00		1	15.00			0.90	13.50	
45.00	50.10		1	5.10			0.90	4.59	
2nd Main Road									
LHS									
0.00	15.00		1	15.00			0.75	11.25	
15.00	30.00		1	15.00			0.75	11.25	
30.00	45.00		1	15.00			0.75	11.25	
45.00	60.00		1	15.00			0.75	11.25	
60.00	75.00		1	15.00			0.75	11.25	
75.00	90.00		1	15.00			0.75	11.25	
90.00	105.00		1	15.00			0.75	11.25	
105.00	120.00		1	15.00			0.75	11.25	
120.00	125.00		1	5.00			0.75	3.75	
125.00	130.00		0	5.00			0.75	0.00	NO WORK
130.00	140.00		1	10.00			0.75	7.50	
140.00	145.00		1	5.00			0.75	3.75	
145.00	150.00		1	5.00			0.75	3.75	
150.00	160.00		1	10.00			0.75	7.50	
160.00	170.00		1	10.00			0.75	7.50	
RHS									
0.00	15.00		1	15.00			0.75	11.25	
15.00	30.00		1	15.00			0.75	11.25	
30.00	45.00		1	15.00			0.75	11.25	
45.00	60.00		1	15.00			0.75	11.25	
60.00	75.00		1	15.00			0.75	11.25	
75.00	90.00		1	15.00			0.75	11.25	
90.00	105.00		1	15.00			0.75	11.25	
105.00	120.00		1	15.00			0.75	11.25	
120.00	125.00		1	5.00			0.75	3.75	
125.00	130.00		1	5.00			0.75	3.75	

A.E.E. (Project)

Consultant

Assistant Engineer

Assistant Executive Engineer

Measurements

130.00	140.00		1	10.00		0.75	7.50		
140.00	145.00		1	5.00		0.75	3.75		
145.00	150.00		1	5.00		0.75	3.75		
150.00	160.00		1	10.00		0.75	7.50		
160.00	170.00		1	10.00		0.75	7.50		
RCC Drain									
3rd Main road									
LHS									
44.00	79.50		1	35.50		0.90	31.95		
RHS									
0.00	15.00		1	15.00		0.90	13.50		
15.00	26.00		1	11.00		0.90	9.90		
26.00	30.00		1	4.00		0.90	3.60		
30.00	45.00		1	15.00		0.90	13.50		
158.00	165.50		1	7.50		0.90	6.75		
5th cross road									
RHS									
0.00	15.00		1	15.00		0.90	13.50		
15.00	28.50		1	13.50		0.90	12.15		
B/W 2nd & 3rd Cross									
RHS									
0.00	15.00		1	15.00		0.90	13.50		
15.00	19.00		1	4.00		0.90	3.60		
Approach to 3rd									
LHS									
0.00	15.00		1	15.00		0.90	13.50		
15.00	26.00		1	11.00		0.90	9.90		
						Total Quantity	**4412.25**		
						Limited to BOQ Quantity	**4406.16**	**sqm**	

Providing and fixing RCC Precast coverslab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)

Measurements recorded on : 14/12/2020 to 21/12/2020

1 .Hegdenagar 2nd Main								0.00	
2 .Hegdenagar 3rd Main									
Culverts									
1 Cross - Starting									
0.00			1	7.20		1.50		10.80	
4th Cross -									
0.00			1	7.20		1.50		10.80	
Center Road									
80.00	81.50		1	7.20		1.50		10.80	
194.50	196.00		1	7.20		1.50		10.80	At End of center road
LHS	0.00								
33.00	41.00		1	8.00		1.50		12.00	1st Cross Culvert
73.00	80.00		1	7.00		1.50		10.50	2nd Cross Culvert
113.00	121.20		1	8.20		1.50		12.30	3rd Cross Culvert
153.00	161.00		1	8.00		1.50		12.00	4th Cross Culvert

Consultant

Assistant Engineer

Assistant Executive Engineer